

West Linn - Wilsonville Schools

LONG RANGE PLANNING COMMITTEE

AGENDA

April 3, 2012 7:00 pm, Board Room

1. Check-In

2. Bond Activity Report Tim
a. Current status-New Schools

b. Willamette Primary

c. Bolton Trash & Storm

d. WLHS Storm & Parking

e. COP Storm

f. Athey Interiors

g. Sunset Improvements

3. 1st Quarter 2012 Bond Financial Report Tim

4. Business Office Bond Fund Reconciliation Tim

5. Update the Long Range Plan Keith

a. Household and Enrollment Estimates

6. Budget Information Discussion Dr. Rhoades

7. Anything else?

Next LRPC Meeting: Tuesday, April 24, 2012 at 7:00 pm Board Room



400 SW Sixth Avenue Suite 802 Portland, OR 97204-1628 503-274-8772

Fax: 503-274-1412

Memorandum

To:

West Linn - Wilsonville School District Long Range Planning Committee

From:

Keith Liden

Date:

April 3, 2012

Subject:

Housing and Enrollment Estimates

Introduction

As we have discussed, Kimi and I have been working with Metro, the cities of West Linn and Wilsonville, and Clackamas County to estimate future enrollment based upon the amount of potential residential development planned for the district. At this time, Metro is working with the cities and the county to reach agreement on future development potential (including residential) as well as the timing for this development between now and 2045. These figures will be under review for the next couple of months. However, we have translated the latest Metro estimates into what their potential enrollment impacts could mean for the district. As the updated Long Range Plan is being completed over the coming months, we will need to coordinate with Metro, the cities, and county on future development potential and timing. The preliminary results of our work are summarized below along with next steps.

Preliminary Results

The draft Long Range Plan includes three scenarios for future growth:

- Scenario 1 Existing Zoning and UGB (including Frog Pond and N. Villebois)
- Scenario 2 Existing Zoning and Partially Expanded UGB (including Advance Rd./W. Wilsonville)
- Scenario 3 Existing Zoning and Fully Expanded UGB (including Stafford Basin)

	ENROLLMENT								
District Sub-Areas	2010	Scenario 1	Scenario 2	Scenario 3					
West Linn Area	4,651	5,140	5,140	6,591					
Stafford Basin Area (N. of I-205)	361	367	367	8,940					
Clackamas County (S. of I-205)	714	717	2,137	10,723					
Wilsonville Area	2,674	5,847	6,183	9,292					
Total	8,400	12,071	13,827	35,546					

These figures illustrate how the majority of the district growth will be in the Wilsonville area over the short-term and into Scenarios 1 and 2. A major shift will occur when and if other urban reserve expansion areas are brought into the UGB in Scenario 3. The future enrollment figures were derived by applying the student yield factors calculated using the 2010 Census of housing units with the 2010 enrollment.

Next Steps

As the future growth estimates and time are reviewed and adjusted, we should consider the following steps to complete the Long Range Plan:

- Work with Metro, the cities, and county to fine- tune the data. Based on our review, there are a few areas where the Metro data does not appear to be up to date or accurate. I assume the local planners will also identify them, and we can reflect this in future estimates.
- Determine the best methodology for creating and applying student yield factors.
- Begin to estimate school facility needs using the existing estimates and adjusting as necessary
 once final estimates are mutually agreed upon between Metro and local government.
- · Estimate the likely timing of future facility needs.
- Complete the plan.

School Opening Fall 2013













West Linn-Wilsonville School District

2013 Summer Project Update

Willamette Primary Interior



Before



After



Willamette Primary Interior





West Linn-Wilsonville

School District

2013 Summer Project Update

Arts & Technology HS Entry





Arts & Technology HS Entry





West Linn-Wilsonville

School District

2013 Summer Project Update

Sunset Primary Site Improvements





Sunset Primary Site Improvements





West Linn HS Computer Lab



2008 Bond Review

- Organization
- Decision Making
- Results

2008 Bond Review Organization



Program Management Software

2008 Bond Review Organization



Program Management





Architect



West Linn-Wilsonville School District

2008 Bond Review Decision Making



Duil Olson Weekes - IBI Group Architects, Inc. 907 SW Stark Street Portland OR 97205 USA

tel 503 226 6950 fax 503 273 9192

DATE.

January 10, 2013

PROJECT:

WLWSD 2008 Bond Planning

PROJECT NUMBER: 08008

MEETING NUMBER: 170

COMMITTEE MEMBERS: (Attendees in bold) Tim Woodley, West Linn-Wilsonville School District (WLWV)

Cindy Hepting, WLWV Amy Berger, WLWV

Bob Teters, WLWV Pat McGough, WLWV Remo Douglas, WLWV

Kyle Bailey, WLWV
Nell Achtmeyer – WLWV, Sustainability Coordinator

Tony Vandenberg - HEERY

Scott Perala - HEERY

Nancy Hubbard, Hubbard & Associates (HA)

Nick Collins, PAE

Norm Dull, Dull Olson Weekes Architects (DOWA)

Karina Ruiz, DOWA

All of the above

The following was noted:

DISTRIBUTION:



GENER	AL		
ITEM	DATE	ACTION	NOTES
160.01	06.28.12	PAE-NC	The safety lamps that were replaced in all gyms when Metal Halide was removed have been discontinued and there is only one manufacturer left that makes them and charges \$95/amp. They also claim they will be stopping production at year's end. Nick will review options on lamping.
	07.26.12	DOWA-KR	Karina to follow up with Nick.
	08.16.12	PAE-NC	Need report from Nick. Pat has to order a number of new lamps as replacements.
	09.06.12	WLWV-PM	Pat to follow up with Nick.
	01.10.13	Closed	Nick to confirm what needs to occur and work with Pat to achieve it.
ADMINI	STRATION	BUILDING RE	NOVATION - 09002.008
ITEM	DATE	ACTION	NOTES
167.01	09.06.12	WLWV-PM	Ben provided a plan to Pat for relandscaping the bank in front of Admin. Pat will review.
	09.13.12	WLWV-PM	Pat will implement portions of this plan as part of his relandscaping.

907 SW STARK STREET | FORTLAND, OR 97205

MEETING NOTES

PreIntWest Ltm: Wisconsite School District06006 WLWSD Planning 2008/07 Pre-Design Francischerest FrielDS Meeting Notes/13-0110 Meeting Notes doc

Management Team

14 Members

170 Meetings

2008 Bond Review Decision Making

Input & Direction

- Project Design Teams (Ed Specs)
- District Facility Management Group
- Long Range Planning Committee
- Department of Technology
- G-6 (Community Athletics)
- Safety Committee
- Superintendent Team
- Principals Site Teams (Teachers, Staff, PTA etc)
- Regular School Board Reports



2008 Bond Review Results

2008 Capital Bond Project List

		(
Dated January-08		
Updated September-13		
B. L. B	Bond /	04-4
Location Project Description	Value Added	Status
Lowrie Primary School Turn-key 500-student Primary School in Wilsonville	В	Complete
67,000 Square Foot Two-story Building	В	Complete
Site Parking, landscaping, playgrounds	В	Complete
Street construction and public infrastructure around entire site	В	Complete
Building and instructional technology	В	Complete
Furniture, fixtures and equipment	В	Complete
Learning gardens and outdoor classroom	V	Complete
First year start-up costs	В	Complete
Trillium Creek Primary School	В	Complete
Turn-key 350-student Primary School in West Linn	V	Complete
Turn-key 150-student addition 67,000 Square Foot Two-story Building	B	Complete
Site Parking, landscaping, playgrounds	В	Complete
Street construction and public infrastructure around entire site	В	Complete
Building and instructional technology	В	Complete
Furniture, fixtures and equipment	В	Complete
Learning gardens and outdoor classroom	v	Complete
First year start-up costs	В	Complete
Erickson Residence sewer/water connection	В	Active
AU O AMARIA O A A		
Athey Creek Middle School Deferred Maintenance		
Architectural		
Interior painting	В	Complete
Replace carpet and flooring	В	Complete
Library blinds	В	Complete
Repair/replace science room casework and counters	В	Complete
Mechanical		
Energy Efficient HVAC Replacement/Improvement	В	Complete
Replace boiler	В	Complete
Replace pneumatic controls with DDC	В	Complete
Add air conditioning in Art/Media classrooms	В	Complete
Site		
Athletic Field Grading and Turf Establishment	В	Complete
Student Fitness Equipment (PTA partnership)	v	Complete
Athletic Storage	B B	Complete Complete
Resurface tennis courts		Complete
Boeckman Creek Primary School		
Library Renovation		
Renovate Library	В	Complete
Kitchen Remodel	В	Complete
Deferred Maintenance		1
Architectural	V	Complete
Select Siding Replacement	v	Complete
Gym Interior Finishes	v	Complete
Refinish Gym Floor	V B	Complete
Repair roof valleys and gutters Mechanical	ь	Complete
Select HVAC Repairs	v	Complete
Energy Efficient HVAC Replacement/Improvement	В	Complete
Replace pneumatic controls with DDC	В	Complete
	в ,	Complete
Plumbing fixture replacement	, ·	Compacte
Plumbing fixture replacement		
Plumbing fixture replacement Electrical Replace battery emergency lighting system w/ generator	В	Complete

2008 Capital Bond Project List

209 Line Items


99.6% Complete

2008 Bond Review Results

2nd Quarter Financial Report

- Section I Funding Sources
- Section II Budget by Bond Component
- Section III Budget by Project
- Section IV Deferred Maintenance Project Detail

Long Range Planning



Current Long Range
Planning Committee Work

Long Range Planning

Project Evaluation Criteria

- Growth
- Equity
- Teaching & Learning
- Health & Wellness
- Energy Conservation
- Sustainability
- Safety & Security
- Technology
- Deferred Maintenance

+

- Community Partnerships
- Community Athletics

West Linn-Wilsonville School District


Long Range Planning

VEXT STEPS


WHERE DO WE GO FROM HERE ...

"Today's understanding leads to tomorrow's reality. We strive to accomplish for our children that which we did not have for ourselves."

Continuing conversations between district leaders and our community will focus and prioritize an action plan to cement a vision that leads toward a 2008 Capital Bond Campaign and the creation of a school district that elevates opportunities and success for every child.



Bond Cycle Review
CIP Timing & Sequence



"How do we create learning communities for the greatest thinkers and the most thoughtful people... for the world?"

1/19/2012

Remaining CASH & Equivalents Balances

as of 12-31-2011

Description	Account Number		Amount:	Note:		
US Bank Construction Account	1-536-9519-0006	\$	7,148,291.80	estimated		
LGIP Capital Bond Project Account	#3757	\$	7,358,720.64	reconciled		
D. A. Davidson Securities Investments Future Interest/premium's earned	\$ 27,900,000.00 \$ 369,937.50	\$	28,269,937.50	reconciled cash flow stmt.		
	Sub Total:	\$	42,776,949.94			
Life-to-Date Bond Expenditures	thru 12/31/2011	\$	59,163,812.00			
TOTAL PROJECT SPEND:	(Spend + Cash 12/31)	\$	101,940,761.94			
Tim's Section 1 Funding Sources: Bond Proceeds Bond Premium Interest Revenue Partnerships	\$ 98 000,000,00 \$ 2,355,736.85 \$ 1,000,000,00 \$ 112,041.00					
Total		3	101,467,777 85	otto Assa Palisa		
		25				
		a a				
Positive/(Negative) projections at 12/3	3 Total:	\$	472,984.09			



West Linn - Wilsonville Schools

DRAFT

To:

Bill Rhoades, Superintendent

School Board

From:

Tim Woodley, Director of Operations

Date:

April 9, 2012

Subject:

2008 Capital Bond

1st Quarter 2012 Financial Report

Find attached the Bond Financial Report for 1st Quarter 2012. This report is the result of a review all projects in detail as related to scope of work and associated costs using most current information available at the time of print.

Please note the following:

- 1. Run date is March 30, 2012 @ 4:00 pm
- 2. Report consists of four sections with the following comments:
 - a. Section I: Funding Source
 - 1. Bond Proceeds, Premium and Interest projections remain the same.
 - 2. Partnerships have increased from \$112,041 to \$115,326 due to payments received from Energy Trust of Oregon for eligible energy conservation measures. [Stafford \$2085 and Boeckman \$1200]
 - b. Section II: Budget by Bond Component
 - 1. Estimate to Complete equals available funding (budget is balanced to \$0)
 - 2. Approximately 68% of funding spent or \$10.3m this quarter.
 - 3. Approximately 84% of budget committed (includes paid to date)
 - 4. Estimate to Complete for both new schools remains static.
 - 5. Deferred Maintenance as a bond component is inclusive of part or all of 61 of the 71 projects in the bond. This bond component is also the holding category for all "added value" projects including eligible general fund offsets.
 - c. Section III: Budget by Project (Hard costs)
 - 1. All projects balanced to \$0.
 - 2. Hard Cost v Soft Cost ratio: 79.27%:20.73%
 - 3. Looking at the first column (2008 Estimate), any project with a \$0.00 is, by definition, a value added project to respond to legitimate, eligible deferred maintenance capital improvement need.



West Linn - Wilsonville Schools

- 4. The last five projects on the list (11072-11078) are currently in design and permitting with summer 2012 construction.
- d. Section IV: Deferred Maintenance Project Detail
 - 1. Total category Estimate to Complete = \$26.5m (26.1% of total)
 - 2. Of 71 bond projects all but 10 have some deferred maintenance component.
 - 3. This pie chart recognizes bond expenditure response to 25 categories of work associated with typical maintenance responsibility.

3. Summary:

Overall, the entire bond program is balanced to \$0. Further, as project scope and budgets are finalized, the 2008 Capital Bond Program continues to provide significant value to the patrons of the District to assure bond compliance and address current physical plant deficiencies, which in turn relieves the general fund and allows prioritized attention on classroom instruction.

I will provide an overview of the report at the April 9th Regular School Board Meeting.



Section I - Funding Sources

1st Quarter - 2012

West Linn - Wilsonville School District

2008 Capital Improvement Bond Program

Funding Sources	Original Funding	Q4 2009 Funding	Q4 2010 Funding	Q3 2011 Funding	Current Funding
Bond Proceeds	98,000,000.00	98,000,000.00	98,000,000.00	98,000,000.00	98,000,000.00
Bond Premium	0.00	2,355,736.85	2,355,736.85	2,355,736.85	2,355,736.85
Interest Revenue	0.00	1,300,000.00	1,000,000.00	1,000,000.00	1,000,000.00
Partnerships	0.00	108,000.00	98,470.00	112,041.00	115,326.00
Grand Totals	98,000,000.00	101,763,736.85	101,454,206.85	101,467,777.85	101,471,062.85



Run Date: 3/30/12 @ 4:00 pm

Bond Component Summary	2008 Estimate	Current Budget	Estimate At Completion (Q1 2011)	Estimate At Completion (Q2 2011)	Estimate At Completion (03 2011)	Estimate At Completion (Q4 2011)	Estimate At Completion (Q1 2012)	Commitments to Date	Paid to Date	Current Over / (Under) Budget
New Wilsonville Primary School	27,000,000.00	24,890,891.11	29,059,946.63	26,871,310.77	26,862,513.45	24,890,891.11	24,890,891.11	20,192,975.61	13,391,912.78	0.00
New West Linn Primary School	28,000,000.00	25,601,223.25	26,648,434.89	26,107,210.27	26,099,435.90	25,601,223.25	25,601,223.25	21,433,533,44	14,818,048.84	0.00
New Library at Stafford Primary	2,000,000.00	1,557,110.92	1,557,899.83	1,557,597.31	1,556,501.21	1,556,739.59	1,557,110.92	1,545,660,45	1,530,623.46	0.00
New Library at Cedaroak Park Primary	2,000,000.00	1,557,110.92	1,557,899.83	1,557,597.31	1,556,501.21	1,556,739.59		1,545,660.45	1,530,623.46	0.00
Site Athletic Improvements	4,000,000.00	4,737,248.77	4,109,093.04	4,308,488.00	4,285,080.88	4,737,248.77		4,450,838.41	4,319,863.47	0.00
New District Storage/Freezer	2,000,000.00	1,692,489.03	1,687,649.27	1,687,346.75	1,692,250.65	1,692,489.03	1,692,489.03	1,683,894.98	1,668,895.04	0.00
Library Renovations	2,000,000.00	1,645,714.23	1,681,407.79	1,646,922.32	1,644,813.99	1,645,052.38			1,621,790.39	0.00
Kitchen Remodels	3,000,000.00	2,388,828.37	2,410,954.53	2,389,990.98	2,387,739,49			2,373,179,73	2,350,635.35	0.00
Remodels at Bolton Primary	2,000,000.00	1,557,110.92	1,557,899.83	1,557,597.31	1,556,501.21	1,556,739.59		1,545,660,45	1,530,623.46	0.00
New School Planning and Design	4,000,000.00	2,306,432.46	886,401.52	2,308,147.89	2,305,955.70			399,060.45	323,207.36	0.00
District-Wide Technology	7,000,000.00	7,000,000.00	7,000,000.00	7,000,000.00		, ,				
Deferred Maintenance	15,000,000.00	26,536,902.88	23,338,411.49	24,461,997.95	, , , , , , , , , , , , , , , , , , , ,				20,327,771.74	
Total was the second se	98,000,000.00	101,471,062.85	101,495,998.65	101,454,206.85	101,467,777.85	101,467,777.85		83,540,289.87	69,424,763.48	0.00






			Estimate At Completion	Folimate At Completion	Estimate At Completion	Estimate At Completion E	stimate At Completion	Commitments to		Current Over /
Project Hard Costs	2008 Estimate	Current Budget	(Q1 2011)	(Q2 2011)	(Q3 2011)	(Q4 2011)	(Q1 2012)	Date	BOSONIC ETC. NATA WHAT COLUMN THE REAL PROPERTY.	Under) Budget 0.00
08000 - 2008 CAPITAL BOND PROGRAM	0.00	239,649.07	270,348.83	287,521.53	239,649.07	239,649.07	239,649.07	158,036.29	120,741.79	0.00
08001 - MECH @ DOC	4,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	5,661,776.82	0.00
09002 - RENOVATION @ ADMIN	3,388,000.00	5,671,878.51	5,167,348.16	5,660,310.41	5,655,305.83	5,671,878.51	5,671,878.51	5,661,776.82	75,115.01	0.00
09003 - GYM FLOOR @ BO,BC,WD,WM,WHS	72,000.00	75,115.01	75,115.01	75,115.01	75,115.01	75,115.01	75,115.01	75,115.01	343,892.64	0.00
09004 - FLEET @ D-W	320,000.00	343,892.64	330,442.64	330,442.64	330,442.64	343,892.64	343,892.64	343,892.64	94,026.84	0.00
09005 - FLOORING @ D-W	360,000.00	195,000.00	360,000.00	360,000.00	360,000.00	195,000.00	195,000.00	94,026.84	118.50	0.00
09006 - ARBORIST @ BC,CO,SU	88,000.00	118.50	55,600.00		55,600.00	118.50	118.50	118.50	265,798.31	0.00
09007 - AUD/GYM FINISHES @ WHS	48,000.00	265,798.31	265,798.31	265,798.31	265,798.31	265,798.31	265,798.31	265,798.31	CALL THE RESERVE OF THE PARTY O	0.00
09008 - TRACK @ IWD,WLHS,WHS	96,000.00	383,815.55	383,815.55	383,815.55	383,815.55	383,815.55	383,815.55	383,815.55	383,815.54 374,440.21	0.00
09009 - CLERESTORY/ROOFING @ IWD	392,000.00	374,440.21	374,440.21	374,440.21	374,440.21	374,440.21	374,440.21	374,440.21		0.00
09010 - TENNIS @ AC	32,000.00	28,867.84	28,867.84		28,867.84	28,867.84	28,867.84	28,867.84	28,867.84	0.00
09011 - COLUMNS @ WLHS,WHS	16,000.00	16,139.50	16,139.50	16,139.50	16,139.50	16,139.50	16,139.50	16,139.50	16,139.50	0.00
09012 - WEIGHT RM @ WLHS	24,000.00	16,456.00	16,456.00	16,456.00	16,456.00	16,456.00	16,456.00	16,456.00	16,456.00	0.00
09013 - PARKING @ CO	320,000.00	501,646.26	501,646.26	501,646.26	501,646.26	501,646.26	501,646.26	501,646.26	501,646.26	A STATE OF THE PARTY OF THE PAR
09014 - PAVING @ SU	64,000.00	89,484.56	89,484.56	89,484.56	89,484.56	89,484.56	89,484.56	89,484.56	89,484.56	0.00
09015 - TENNIS @ CO	16,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
09016 - SOFTBALL @ WHS, RR	960,000.00	1,204,125.36	1,211,389.34	1,211,491.36	1,204,125.36	1,204,125.36	1,204,125.36	1,204,125.36	1,204,125.36	0.00
09017 - GYM INTERIOR @ BC	0.00	28,791.00	28,791.00	28,791.00	28,791.00	28,791.00	28,791.00	28,791.00	28,791.00	0.00
09018 - CAFETERIA TABLES @ IWD	24,000.00	17,792.66	17,792.66	17,792.66	17,792.66	17,792.66	17,792.66	17,792.66	17,792.66	0.00
09019 - ROOF REPAIRS @ WM	24,000.00	50,963.94	50,963.94	50,963.94	50,963.94	50,963.94	50,963.94	The same of the sa	50,963.94	0.00
09020 - MEP @ AC, RR, WHS	784,000.00	1,008,964.50	1,008,964.50	1,008,964.50	1,008,964.50	1,008,964.50	1,008,964.50	1,008,964.50	1,008,964.49	0.00
09021 - ASBESTOS @ D-W	220,000.00	43,828.14	43,828.14		43,828.14	43,828.14	43,828.14		43,828.14	0,00
09022 - ENTRY REPAIRS @ WLHS, RR	52,000.00	29,151.54	29,151.54		29,151.54	29,151.54	29,151.54	29,151.54	29,151.54	0.00
09023 - STORAGE @ DOC	1,600,000.00	1,316,178.79	1,309,614.39		1,315,749.15		1,316,178.79	1,312,992.63	1,312,992.63	
09024 - STADIUM LIGHTING @ WHS	16,000.00	16,634.62	16,634.62		16,634.62		16,634.62	16,634.62	16,634.62	0.00
09025 - BLINDS @ RR	24,000.00	3,575.00	3,575.00		3,575.00		3,575.00	3,575.00	3,575.00	
09026 - SIESMIC @ SU	60,000.00	29,700.00	29,700.00		29,700.00		29,700.00	29,700.00	29,700.00	The state of the same of the s
09027 - SEPTIC @ ST	80,000.00	87,534.40	87,534.40		87,534.40		87,534.40	87,534.40	87,534.40	THE RESIDENCE OF THE PARTY OF T
09028 - PLAYGROUND @ WM	160,000.00	671,638.36			671,638.36		671,638.36	661,180.38	661,180.38	表示(2017年) (2017年) (20
09029 - SITE IMPROVE @ CREST	136,000.00	347,947.16	347,947.16		347,947.16		347,947.10	339,477.16	339,477.16	The second secon
09030 - FENCING @ SU	4,000.00	1,961.00	1,961.00				1,961.0	1,961.00	1,961.00	THE RESERVE OF THE PARTY OF THE
09031 - SITE IMPROVE @ RR	1,600,000.00	1,355,686.50	1,361,849.20				1,355,686.5	0 1,355,686.50		
09034 - ROOF REPAIRS @ BC	48,000.00	715.77						7 715.77	715.77	
09037 - RENOVATION @ TC	0.00	214,072.18	214,072.18					8 214,072.18	214,072.18	
09037 - RENOVATION @ 10	80,000.00	297,908.73						297,908.73	297,908.73	0.00
09039 - ROOF SAFETY @ WLHS	0.00	46,518.45	1					46,518.45	46,518.45	
09040 - DEMO @ Dollar	0.00	37,526.97						23,546.01		
09040 - DEMO @ DONAI 09041 - PAVING @ D-W	40,000.00	39,000.00				TOTAL TOTAL CONTROL OF THE		28,954.62	28,954.62	
09042 - TRASH MASH @ BO,CO,WM,RR,ER,VB	128,000.00	153,695.00	1					91,069.02	80,152.0	
09042 - TRASH MASH @ BO, CO, VVIII, NO, ETG, VD	800,000.00	301,000.00						96,632.20	95,792.2	0.00
	2,400,000.00	1,227,226.69	1						0.0	0.00
09048 - MASTERPLAN @ SU 09056 - FIELD IMPROVEMENTS @ D-W	168,000.00	181,000.00	1						7 1,175.3	7 0.00
	5,600,000.00	6,192,779.98							5,471,443.3	0.00
09057 - TECH @ D-W	0.00	338,176.55								0.00
09058 - COPIERS @ D-W	0.00	2,247,489.38						ALTO DE LA CONTRACTOR D		0.00
09059 - NEW MAINT @ D-W	60,000.00	118,262.60						SEAL AND EAST HOUSE AND ADDRESS.		0.00
09060 - RESTROOM RENOVATION @ SU	0.00	23,190.00								0.00
09061 - PEST CONTROL @ WHS			•					THE CASE SECTION OF THE PARTY O		79 0.00
09062 - F/A @ WD	0.00	34,326.79						THE RESERVE OF THE PROPERTY OF THE PARTY OF		
09063 - FF&E @ D-W	0.00	257,324.91								THE RESIDENCE OF THE PARTY OF T
09064 - PORCHES @ D-W	0.00	1,149.70				The second secon		· · · · · · · · · · · · · · · · · · ·		SALE DESCRIPTION OF THE PROPERTY OF THE PROPER
09065 - PAVING @ BO	32,000.00	55,405.99								PROPERTY AND PERSONS AND PERSONS ASSESSED.
09066 - TENNIS @ WHS	240,000.00	410,128.88							AND THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO I	
09067 - INTERIORS @ D-W	744,000.00	489,000.00						是1000 (100 mm) (100		THE RESERVE OF THE PARTY OF THE
09068 - TECH INFRASTRUCTURE @ RR	0.00	40,872.00			and the second section of the second section is a second section of the second section section is a second section of the second section secti	THE RESERVE OF THE PARTY OF THE		Service Control of the Control of th	The state of the s	.00 0.00
09069 - OCCUPANCY REPAIRS @ SU	0.00	0.00						· TOTAL STATE OF THE PROPERTY OF THE PARTY		
10032 - ADDITION/RENOVATION @ ST, BO, CO	8,984,000.00	7,014,960.07	6,659,033.6	7,004,172.1	7,004,619.	7,014,947.3	7,014,960	0,980,751.	40 0,800,701	0.0

Run Date: 3/30/12 @ 4:00 pm



Project Hard Costs	2008 Estimate	Current Budget	Estimate At Completion (Q1 2011)	Estimate At Completion (Q2 2011)	Estimate At Completion E	Estimate At Completion E	stimate At Completion (Q1 2012)	Commitments to Date	Paid to Date	Current Over I (Under) Budget
10033 - RENOVATION @ BC,IWD	2,016,000.00	1,706,563.00	THE RESIDENCE OF THE PERSON NAMED IN COLUMN 2 IS NOT THE OWNER, THE PERSON NAMED IN COLUMN 2 IS NOT THE OWNER,	the state of the s	1,705,363.00	1,705,363.00	1,706,563.00	1,705,363.00	1,705,363.00	0.00
10035 - NEW SCHOOL @ VB	21,600,000.00	19,816,458.93	23,830,974.50		21,870,304.85	19,878,608.10	19,816,458.93	15,870,566.42	9,664,439.82	0.00
10036 - NEW SCHOOL @ ER	22,400,000.00	19,689,048.72	20,791,705.51	20,323,393.72	20,249,365.02	19,729,400.07	19,689,048.72	16,074,372.21	10,012,173.13	0.00
10043 - M/E @ D-W	172,000.00	513,686.61	201,186.61	524,186.61	513,686.61	513,686.61	513,686.61	158,567.98	131,489.73	0.00
10049 - PARKING @ WLHS	560,000.00	1,099,924.00	560,000.00	560,000.00	560,000.00	1,099,924.00	1,099,924.00	0.00	0.00	0.00
10054 - BASEBALL @ WLHS	800,000.00	1,139,592.78	827,072.50		896,742.78	1,143,092.78	1,139,592.78	907,025.35	907,025.35	0.00
10055 - RENOVATION @ WM	544,000.00	901,753.00			544,000.00	916,900.00	901,753.00	378.12	378.12	0.00
11071 - SOFTBALL LIGHTS @ RR	0.00	107,805.87	0.00	130,000.00	130,000.00	107,805.87	107,805.87	107,805.87	107,805.87	0.00
11072 - SITE DRAINAGE @ CO	0.00	250,000.00	0.00	0.00	0.00	290,250.00	250,000.00	5,553.44	5,553.44	0,00
11073 - BOLTON SITE STABILIZATION	0.00	168,775.00	0.00	0.00	0.00	173,375.00	168,775.00	0.00	0.00	AND DESCRIPTION OF THE PERSON
11074 - Energy Efficient Lighting @ D-W	0.00	200,000.00	0.00	0.00	0.00	200,000.00	200,000.00	0.00	0.00	
11075 - WLHS Commons HVAC	0.00	158,000.00	0.00	0.00	0.00	158,000.00	158,000.00	0.00	0.00	
11076 - Siding @ BC	0.00	225,000.00	0.00	0.00	0.00	225,000.00	225,000.00	0.00	0.00	THE RESERVE OF THE PARTY OF THE
11077 - Interiors @ AC	0.00	240,000.00	0.00	0.00	0.00	300,000.00	240,000.00	2,926.88	2,926.88	
11078 - Portable Removal @ BC, BF	0.00	80,000.00	0.00	0.00	0.00	80,000.00	80,000.00	0.00	0.00	
Project Hard Cost Subtotal	78,400,000.00	80,435,113.48	80,998,675.03	81,628,249.38	80,802,036.36	80,680,330.55	80,435,113.48	65,770,604.66	53,317,973.01	0.00
Percentage of Total	80.00%	79.27%	79.80%	80.46%	79.63%	79.51%	79.27%	78.73%	76.80%	
Project Soft Costs	Original Budget	Current Budget		Estimate At Completion		Estimate At Completion	ng diseasy to the	Commitments to	Paid to Date	Over / (Under) Budget
其一人是一种性质的特殊的种类对于地种类型的种类的种类的种类的	19,600,000.00	21,035,949.37	(Q1 2011)	(Q2 2011)	(Q3 2011)	(Q4 2011)	21,035,949.37	17,769,685.21	16,106,790.47	0.00
Project Soft Cost Subtotal Percentage of Total	20.00%	21,035,949.37	20,497,323.62 20.20%	19,825,957.47 19.54%	20,665,741.49 20.37%	20,787,447.30 20.49%	20.73%	21.27%	23.20%	
Grand Totals	98,000,000.00	101,471,062.85	101,495,998.65	101,454,206,85	101,467,777.85	101.467.777.85	101,471,062.85	83,540,289.87	69,424,763.48	0.00





Mechanical / HVAC	\$ 3,294,257.38	12.41%
Electrical	\$ 2,286,126.50	8.61%
Plumbing	\$ 636,399.24	2.40%
Seismic Upgrades	\$ 301,626.35	1.14%
Fire Life Safety	\$ 1,456,580.18	5.49%
Technology	\$ 298,908.41	1.13%
Equipment	\$ 657,435.21	2.48%
Vehicles	\$ 433,414.96	1.63%
Flooring	\$ 988,348.10	3.72%
Furniture	\$ 723,284.65	2.73%
Interior Improvements	\$ 3,105,287.42	11.70%
Structural	\$ 1,205,826.30	4.54%
Building Envelope	\$ 784,206.35	2.96%
Windows	\$ 894,077.85	3.379
Roofing	\$ 569,197.51	2.14%
Playground	\$ 663,993.45	2.50%
Site Improvements	\$ 1,547,836.64	5.839
ADA Accessability	\$ 616,027.72	2.329
Asbestos Abatement	\$ 332,698.95	1.25
Athletic Improvements	\$ 1,187,748.46	4.489
Storm Water Management	\$ 892,849.08	3.36
Waste Managemnet	\$ 635,595.56	2.40
Off-site Improvements	\$ 148,289.24	0.569
Security	\$ 88,758.71	0.33
Paving	\$ 2,788,128.65	10.51
Total	\$ 26,536,902.88	100.00